



I-285/SR 400 Improvement Project:

ARC Briefings

Georgia Department of Transportation

February 5, 2016

Transportation Coordinating Committee





Agenda

- Project Overview
- Project Status
- Project Schedule
- Questions











Background

- Priority for metro Atlanta region
- Reduce traffic congestion and improve safety
 - Improvements to I-285/SR 400 Interchange
 - Improvements to approaches
- Benefit from existing assets
 - revive285 environmental studies
 - SR 400 environmental approval & acquired right-of-way





Background

- Design-Build-Finance (DBF) delivery method
 - Maximize use of available funding
 - Some payments through construction period
 - Private financing beyond the construction period
 - Accelerate delivery
 - Utilize innovative construction and MOT methods
 - Minimize impacts to traveling public





Scope

- o P.I. # 0000784
 - EB and WB CD lanes -Roswell Rd to Ashford-Dunwoody
 - NB and SB CD lanes –
 Glenridge to Hammond
 - Reconstruct ramps and bridges through the SR 400 interchange
 - Construct shared-use path in SE quadrant







Scope

- o P.I. # 721850-
 - NB and SB CD lanes -Hammond to north of Spalding
 - Replace Mt. Vernon overpass
 - Convert Abernathy Rd.
 interchange to a Diverging
 Diamond Interchange (DDI)







Scope

- Technical provisions for DBF project procurement
 - P.I. # 0000784 I-285/SR 400 Interchange
 - New EA/FONSI approved May 19, 2015
 - GDOT acquire "core" ROW by December 31, 2016
 - Developer will acquire "outside" ROW
 - P.I. # 721850- SR 400 Collector-Distributor Lanes
 - Re-evaluation of EA/FONSI approved on May 21, 2015
 - GDOT acquire all remaining ROW by June 30, 2016
- DBF project construction under P.I. # 0013546





Project Status

Procurement

- Open until after financial close
- Apparent Best Value Proposer
 - Announced on December 10, 2015
 - North Perimeter Contractors (NPC)
 - Contractor Ferrovial Agroman US Corp
 - Engineers Louis Berger Group (70%), Neel-Schaffer (30%)
 - NPC has International and United States experience
 - Bid Amount \$459,949,588





Project Status

Procurement

- Programmed Total Project Cost \$1.058 million
 - Estimated Payments to Developer \$838 million
 - During Construction \$337 million (to 2020)
 - Developer Financing \$501 million (2020 to 2025)
 - Estimated Agency & Right of Way Costs \$220 million
- NPC's bid saves more than \$200 million in total project payout





Project Status

Procurement

- Actual Total Project Cost \$803 million
 - DBF Contract Amount/Payments to Developer \$460 million
 - Agency Costs \$97 million
 - Right of Way Cost \$148 million
 - Various Contingencies \$97 million
- Final payment sooner than anticipated 2025
- Cost savings will be recognized at the end of the project





Project Schedule

Commercial Close

Financial Close

NTP 1 (Design)

GDOT RW Acquired 721850-

GDOT RW Acquired 0000784

NTP 2 (Construction)

Construction complete

February 8, 2016

April 8, 2016

April 11, 2016

June 30, 2016

December 31, 2016

Late 2016

Mid 2020





I-285 and SR 400 Improvement

Questions?